

**Status of different ongoing projects of State Fund works , July ' 2016**

SI No.	Name of the Project	Project Code	Order issuing		Total Project Cost (in Lakh)	Current Physical Progress %	Remarks (in detail)
			AA&FS	Realistic			
1	Renovation of Titagarh S.T.P , temporary restoration of Sempore M.P.S and renovation of different units of S.T.P at Howrah	07/SD/CHIP/2	Work Completed		100.65	100%	Work completed . Balance fund of Rs.20.65 Lakh is needed for settlements of bills.
2	Augmentation of water supply Scheme of Pujali Municipality	08/KMWSA/CHIP/1	Work Completed		165.5	100%	Work completed .
3	Development of water supply scheme of Salap-1 G.P, Chamrail G.P , & Bankra -1 G.P	08/KMWSA/CHIP/2	11.11.13	Nov,15	926.15	100%	Work completed .
4	Installation of 12 Nos. Deep tubewell and interconnection with existing Water Supply Grid lines in Maheshtala Municipality	08/KMWSA/CHIP/3	23.06.14	Oct,15	419.43	100%	Work completed.
5	Augmentation of water supply Scheme Maheshtala Municipal area for Ward No- 6 & 7	08/KMW&SA/CMA-2	09.12.14	Feb,16	140.10	100%	Work completed.
6	Change of alignment of existing primary grid carrying treated surface water from SWTP towards Risra Municipality .	08/KMW&SA/CMA-3	18.06.15	Mar,16	619.83	100%	Work completed
7	Renovation work of Maheshtala Booster Pumping Station and ancillary works at Maheshtala Municipality	8/KMW&SA/CMA-	19.06.15	May,16	103.00	95%	Work completed
8	Execution of work related to Water Supply Expansion Programme of GRWW ( Garden Reach Water Works ) for Ph -I	08/KMW&SA/KMA-5	30.10.15	Dec,16	1550.00	52%	Work is in progress. 2nd Phase of work will start after monsoon .
9	Renovation of Serampore Water Treatment Plant	AA&FS is yet to be received	Jul,17	Mar,17	799.69		Work will start soon after getting AA&FS from KMDA.